EXTRA AUTO TRANSPORT doo
Broj: 193-03
02.03 2024 god.
V R B A S

KARIN KOMERC MD doo
Br. 01/240010201
Dana 02.03.2024
god

ANEKS V to SUBCONTRACT NUMBER NSI-CON-2022-024

Concluded on **02 of March 2024,** in Novi Sad, between the following Parties:

1. **„KARIN KOMERC MD" LLC NOVI SAD**, with head office in Novi Sad, Novosadski put street number 128, company number: 20009233, TIN: 103726184, represented by the director Krste Dubroja (hereinafter: **the Contractor**)

and

2. **EXTRA - AUTO TRANSPORT LLC VRBAS,** with head office in Vrbas, Maršala Tita street number 56, company number: 20330279, TIN: 105171908, represented by the director Jelena Gnjatić (hereandafter: **the Subcontractor**)

(Hereinafter together: **Contracting parties**)

INTRODUCTORY PROVISIONS:

The contracting parties agree:

I. That the Contracting parties signed the Subcontracting contract on construction and railway engineering (Part NS-I) N o. NS1-CON-2022-024, dated on August 08, 2022 for the Works within the range of a total length: Km112+982.71 to Km114+100.00 of Project for Modernization and Reconstruction of Hungarian-Serbian Railway Connection in the Territory of the Republic of Serbia for Section Novi Sad-Subotica - Border (Kelebia), registered with the Contractor under business number 01/220021865, registred with Subcontractor under number NSI-CON-2022-024 (hereinafter: Subcontract).

II. That Contracting parties signed Annex I on 05th of January 2023. registered with Contractor under business number 01/230008520 by which they adopted changes under the Subcontract related to method of invoicing in accordance with of the Republic of Serbia.

III. That Contracting parties signed Annex II on 16th of June 2023. registered with Contractor under business number 01/230027619 which changed the final Contract price by deducting price for works which are omitted.

IV. That Contracting parties signed Annex III on 25th of October 2023. registered with Contractor under business number 01/230045335 which extend the deadline for the complection of works under the Subcontract.

V. That Contracting parties signed Annex IV on 1 of December 2023. registered with Contractor under business number 01/230049715 which changed the final Contract price by adding price for additional works.

VI. That here Contractor "KARIN KOMERC MD" LLC, as a Subcontractor, signed Contract on subcontracting of works registered with Contractor under business number 01/220017715 (hereinafter: Main contract), with China Civil Engineering Construction

Corporation Balkan Branch Beograd (hereinafter: Main Contractor), that here Contractor "KARIN KOMERC MD" LLC, as a Subcontractor and Main Contractor signed Annex IV to Main contract, on 2nd of March 2024. registered with Contractor under business number 01/240009166 (hereinafter: Annex), by which they agreed on omiting the fence works in the BOB 2.2 road.

VII. Considering mentioned in point VI, Contract parties agree to arrange mutual rights and obligations, as follows:

Article 1.

The Contracting parties agree that the omited works are on Project railway line and station - substructure and superstructure - Vrbas Nova station in the BOB 2.2 Roadbed at position 2.2.A.13- fence.

The value of omited works is 24.033,10 USD, and starting from the date of signing of this Annex V, the new Subcontract price is 10.025.965,43 USD, so the Final Subcontract price, with agreed discount in amount of 2% is 9.825.446,12 USD (tax-exclusive).

Article 2.

The Contracting parties agree that the other provisions of the Subcontract and Annex I, Annex II, Annex III and Annex IV remain unchanged and in force.

This Annex V shall apply from the date of its signing.

Article 3.

By signing this Annex V, the contracting parties confirm that they have read it, understood it and acknowledge it as their own free will.

Article 4.

The Annex V is made in 4 (four) identical copies, with each party holding two copies.

SUBCONTRACTOR
EXTRA - AUTO TRANSPORT DOO

Jelena Gnjatić, director

CONTRACTOR
KARIN KOMERC MD DOO

Krste Dubroja, director